COMPLETION REPORT

1. Name of Work : PROVIDING AND CONSTRUCTION OF CC ROAD AT SOMANATHA BUS BUILDING ROAD AND CROSS ROAD AT DESCRIPTION IN DASARAHALLI WARD NO.15

2. Sanctioned Estimate No. & Dt : CE/D/TS/326/17-18, dt; 12.12.17.

3. Head of Account which is Chargeable : P. Code - 1771

4. Work Order No. & Dt : EE/DD/WO/280/17-18, Dt. 14.03.18.

5. Name of Contractor : SMT.K.MANJULA

6a. Time stipulated for completion of work : 90 days.

b. Delay in execution of work : — No —

7. Measurement recorded in : M.B. No. 675/17-18

8. Check measurement of the Asst. : M.B. No. 675/17-18 Page No. 67424 to 67431

Asst. Exe. Eng. / Exe. Eng :

9. Name of the Office / Official : AEE. Sub-division T Dasarahalli Page No. 67424 to 67431

incharge of the work :

10. a) Asst. Engineer : Archana

b) Asst. Exe. Engineer : Shivakumar odeyar.

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
RS 30.00 lakhs	2850596.00/- 285059-00	—	149404.00/- 149441-00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
Dasarahalli SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-73

ACCOUNTS SUPTD. (

Scanned by CamScanner